

July 31, 2020

To,

No: BMRCE/Gen./2020-21/05

The Executive Engineer - Yelahanka Division
Bruhat Bangalore Mahanagara Palike
Bangalore

**Sub: Construction of CC Drains and Development works in ward 01 & 02 of Yelahanka
Sub-Division- Scrutinisation of First and Final Bill - Reg**

Ref No : Agreement No. BBMP/EE/YNK.D/E-PMT-02/AG/224/2019-20, Date: 19.03.2020
Work Order No.: BBMP/EE/YNK.D/WO/28/2019-20, Date: 07.05.2020
Job Code: 001-19-000046

Dear Sir,

This is with reference to subject project regarding verification and certification of First and Final Bill. All the measurements submitted in this First and Final Bill were jointly measured along with our Engineers and Contractor's representative

The measurements and Quality Control Certificate provided in this bill are verified and found in order. Hence it is recommended for payment of Rs.6,18,57,081/- (Rupees Six Crores Eighteen Lakhs Fifty Seven Thousand Eighty One only).

AE-1
A.E.E

Assuring you our best services at all times.

Thanks and Regards,

For BMRCE Infrastructure

(Authorized Signatory)

Name and Title of Signatory: Srinivas B N, Managing Partner

Tel No: +91 28465853, Email: bmrceinfra@gmail.com

AE-1
5-01

AE 02

Specialized in: All Infrastructural works, Bituminous and Concrete Road Works, Residential and Commercial Buildings, Manufacture and Supplier of Road Furniture's, Road Sign Boards etc

July 31, 2020

To,

No. BMRCE/Gen./2020-21/05-1

The Executive Engineer - Yelahanka Division
Bruhat Bangalore Mahanagara Palike
Bangalore

"PMC CERTIFICATE AND INSPECTION REPORT"

Sub: Regarding inspection Report for the below mentioned work

Name of Work: Construction of CC Drains and Development works in ward 01 & 02 of
Yelahanka Sub-Division

SI No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary	Cum	4449 40
2	KSRRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with 40mm nominal	Cum	686 58
3	KSRRB 4.2.2: Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and	Cum	1484 57
4	KSRRB M2200-6 Providing T.M.T steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in	Tn	39.04
5	KSRRB - M2300-14. Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	Tn	52 30
6	KSRRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical	Sqm	11,467 38
7	Providing 10 cm thick precast slab made of M20 including cost of all materials, labour, curing, transportation, loading, unloading	Sqm	3749 22
8	Providing 250 mm thick precast slab made of M25 including cost of all materials, labour, curing, transportation, loading, unloading	Sqm	271 50
9	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers,	Cum	3,482 69
10	KSRRB 300-35: compaction of original ground by mechanical means including filling in depression occurring curing rolling	Sqm	8097 86
11	KSRRB 300-46 Scarifying by mechanical means stone metal crust 50mm to 100mm thick by along with 20mm premix carpet	Cum	1,537 70

Specialized in: All Infrastructural works, Bituminous and Concrete Road Works, Residential and Commercial
Buildings, Manufacture and Supplier of Road Furniture's, Road Sign Boards etc



A.E-1
A.E.E

July 31, 2020

No: BMRCE/Gen./2020-21/05-2

To,

The Executive Engineer - Yelahanka Division

Bruhat Bangalore Mahanagara Palike

Bangalore

"FREQUENCY AND QUALITY REPORT"

Sub: Regarding Quality Report for the below mentioned work

Name of Work: Construction of CC Drains and Development works in ward 01 & 02 of
Yelahanka Sub-Division

SI No	Description of Work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB 4-1.2: Providing and laying in position plain cement concrete	Cum	686.58	6	Per 100 cum
2	KSRRB 4.2.2 : Providing and laying in position reinforced cement	Cum	1,484.57	14	Per 100 cum
3	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work	Tn	91.34	2	Per each dia
4	Construction of granular sub-base Grading-V as Sub-base	Cum	1,537.70	8	Per 400 cum
5	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam	Cum	2223.08	10	Per 200 cum
6	KSRRB M500-17. Providing and laying dense graded bituminous	Cum	711.78	14	Per 50 cum
7	KSRRB M500-19. Providing and laying bituminous concrete 40 mm	Cum	509.70	10	Per 50 cum

With respect to the above subject & name of work, we have tested the material and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill.

For BMRCE Infrastructure

(Authorized Signatory)

Name and Title of Signatory: Srinivas B N, Managing Partner

Tel No: +91 28465853; Email: bmrceinfra@gmail.com

Specialized In: All Infrastructural works, Bituminous and Concrete Road Works, Residential and Commercial Buildings, Manufacture and Supplier of Road Furniture's, Road Sign Boards etc